Operations Performance Metrics Monthly Report









March 2025 Report

Operations & Reliability Department New York Independent System Operator



Table of Contents

- Highlights
 - Operations Performance

• Reliability Performance Metrics

- Alert State Declarations
- Major Emergency State Declarations
- IROL Exceedance Times
- Balancing Area Control Performance
- Reserve Activations
- Disturbance Recovery Times
- Load Forecasting Performance
- Wind Forecasting Performance
- Wind Performance and Curtailments
- BTM Solar Performance
- BTM Solar Forecasting Performance
- Net Wind and Solar Performance
- Net Load Forecasting Performance
- Net Load Ramp Trends
- DAM Capacity Unavailable
- Lake Erie Circulation and ISO Schedules

Broader Regional Market Performance Metrics

- PAR Interconnection Congestion Coordination Monthly Value
- PAR Interconnection Congestion Coordination Daily Value
- Regional Generation Congestion Coordination Monthly Value
- Regional Generation Congestion Coordination Daily Value
- Regional RT Scheduling PJM Monthly Value
- Regional RT Scheduling PJM Daily Value

Market Performance Metrics

- Monthly Statewide Uplift Components and Rate
- RTM Congestion Residuals Monthly Trend
- RTM Congestion Residuals Daily Costs
- RTM Congestion Residuals Event Summary
- RTM Congestion Residuals Cost Categories
- DAM Congestion Residuals Monthly Trend
- DAM Congestion Residuals Daily Costs
- DAM Congestion Residuals Cost Categories
- NYCA Unit Uplift Components Monthly Trend
- NYCA Unit Uplift Components Daily Costs
- Local Reliability Costs Monthly Trend & Commitment Hours
- TCC Monthly Clearing Price with DAM Congestion
- ICAP Spot Market Clearing Price
- UCAP Awards



March 2025 Operations Performance Highlights

Monthly Peak Load	Monthly Minimum Load	Winter 2024-2025 Peak	All-time Winter Peak
03/03/2025 HB 18	03/23/2025 HB 14	01/22/2025 HB 18	01/07/2014 HB 18
20,652 MW	12,594 MW	23,521 MW	25,738 MW

- 4.0 hours of Thunderstorm Alerts were declared
- 0.0 hours of NERC TLR level 3 curtailment
- Forced transmission outages in Zone J Greenwood/Staten Island load pocket resulted in increased uplift costs.
- NYISO maintained reliable system operations throughout a partial solar eclipse that occurred on Saturday March 29th. The event took place from 6:35am to 7:12am and negligible solar generation impacts were realized due to time of day and increasing cloud cover.

Installed Wind, Solar and Energy Storage Resource Nameplate Values:

Land-Based	Offshore	Behind-the-	Front-of-the-	Energy Storage
Wind	Wind	Meter Solar	Meter Solar	Resource (ESR)
2,736 MW	136 MW	6,246 MW	571 MW	105 MW

Estimated production cost savings associated with the Broader Regional Market initiatives:

	Current Month Value (\$M)	Year-to-Date Value (\$M)
NY Savings from PJM-NY Congestion Coordination	(\$0.01)	\$0.34
NY Savings from PJM-NY Coordinated Transaction Scheduling	(\$0.20)	\$1.80
NY Savings from NE-NY Coordinated Transaction Scheduling	\$1.53	
Total NY Savings	\$1.32	\$10.37
Regional Savings from PJM-NY Coordinated Transaction Scheduling	\$0.91	\$2.98
Regional Savings from NE-NY Coordinated Transaction Scheduling	\$0.23	\$0.72
Total Regional Savings	\$1.14	\$3.70


- Statewide uplift cost monthly average was (\$0.23)/MWh.
- The following table identifies the Monthly ICAP spot market prices and the price delta.


Spot Auction Price Results	NYCA	Lower Hudson Valley Zones	New York City Zone	Long Island Zone
April 2025 Spot Price	\$1.27	\$1.27	\$8.11	\$1.27
March 2025 Spot Price	\$1.25	\$1.25	\$8.15	\$1.25
Delta	\$0.02	\$0.02	(\$0.04)	\$0.02

No significant change observed.





Reliability Performance Metrics






























































































































Broader Regional Market Performance Metrics







PAR Interconnection Congestion Coordination

<u>Category</u> <u>Description</u>

NY Represents the value NY realizes from Market-to-Market PAR Coordination when

experiencing congestion. This is the estimated savings to NY for additional deliveries into NY

RECO Represents the value of PJM's obligation to deliver 80% of service to RECO load over

Ramapo 5018. This is the estimated reduction in NYCA congestion due to the PJM delivery


of RECO over Ramapo 5018.


M2M PAR Settlement Market-to-Market PAR Coordination settlement on coordinated flowgates. Through April 2017

this value was included in the NY and RECO categories. The positive sign convention


indicates settlement to NY while the negative indicates settlement to PJM.



















Market Performance Metrics













Day's in	vestigated in March: 1,6,8,9,24,25	
Event	Description	March Dates
	NYCA Active DNI Ramp Limit	1,6,8,24
	Derate Foxhills-Greenwood 138kV (#29231) I/o Foxhills-Greenwood 138kV (#29232)	1
	Derate Foxhills-Greenwood 138kV (#29232) I/o Foxhills-Greenwood 138kV (#29231)	1
	Derate Greenwood-Vernon 138kV (#31231) I/o Goethals-Freshkills 345kV (#22)	1,6
	Derate Greenwood-Vernon 138kV (#31231) I/o SCB:FRESHKIL(2):TA1&22&21191	1
	Derate Greenwood-Vernon 138kV (#31231) I/o SCB:FRESHKIL(6):22&TB1&21192	1
	Derate Greenwood-Vernon 138kV (#31231) I/o SCB:GOETH(5):25&R25&A2253&BK1	1
	Derate Rainey - Vernon 138kV (#36312)	1
	Derate Central East - VC	6
	Derate Greenwood-KentAve 138kV (#31232)	6
	Derate Greenwood-Vernon 138kV (#31231)	6,8
	Derate Greenwood-Vernon 138kV (#31231) I/o Gowanus-Goethals 345kV (#25)	6
	Derate Malone-Willis 115kV (#1-910) I/o BUS: MOSES (1A) AT1	8
	Uprate E179thSt - Hellgate 138kV (#15055)	9,24,25
	Uprate Goethals -Gowanus 345kV (#25)	6,8,24
	NE_AC - NY Scheduling Limit	1,8,25
	NE_AC Active DNI Ramp Limit	1,24
	NE_NNC1385 - NY Scheduling Limit	6,24,25
	HQ_CHAT - NY Scheduling Limit	8,25
	PJM_AC Active DNI Ramp Limit	8
	Lake Erie Circulation, DAM-RTM exceeds +/-125MW; West	1,6,8,9,24,25
	Lake Erie Circulation, DAM-RTM exceeds +/-125MW; Central-East	6

Category Storm Watch	<u>Cost Assignment</u> Zone J	<u>Events Types</u> Thunderstorm Alert (TSA)	<u>Event Examples</u> TSA Activations		
Transmission Outage Mismatch	Market-wide	Changes in DAM to RTM transfers related to transmission outage mismatch	Forced Line Outage, Unit AVR Outages Early Line Return from Outage		
Interface/Facility Rerate - NYISO Security	Market-wide	Changes in DAM to RTM transfers not related to transmission outage	Interface/Facility Rerates due to RTM voltages		
Interface Rerate - External Security	Market-wide	Changes in DAM to RTM transfers related to External Control Area Security Events	TLR Events, External Transaction Curtailments		
Unscheduled Loop Flows	Market-wide	Changes in DAM to RTM unscheduled loop flows impacting NYISO Interface transmission constraints	DAM to RTM Lake Erie Loop Flows exceeding + 125 MW		
M2M Settlement	Market-wide	Settlement result inclusive of coordinated redispatch and Ramapo flowgates			
Monthly Balancing Market Congestion Report Assumptions/Notes					
1) Storm Watch Costs are identified as daily total uplift costs 2) Days with a value of BMCR less M2M Settlement of \$100K/HR, shortfall of \$200K/Dayor more, or surplus of \$100K/Day or more are investigated. 3) Uplift costs associated with multiple event types are apportioned equally by hour					












Day-Ahead Market Congestion Residual Categories				
<u>Category</u> NYTO Outage Allocation	<u>Cost Assignment</u> Responsible TO		Event Examples DAM scheduled outage for equipment modeled inservice for the TCC Auction.	
Incremental TCC/External Outage Impacts	All TO by Monthly Allocation Factor	Allocation associated with transmission equipment status change caused by change in status of external equipment or change in status of equipment associated with Incremental TCC.	Tie line required out-of- service by TO of neighboring control area.	
Central East Commitment Rerate	All TO by Monthly Allocation Factor	Changes in the DAM Central East_VC limit as compared to the TCC Auction limit, which are not associated with transmission line outages.		

























Capital-Hud VL TCC Auction

──Central-Capital DAM Congestion



Central-Capital TCC Auction

→ West-Central DAM Congestion

■West-Central TCC Auction

■ Hud VL-Dunwoodie TCC Auction

Capital-Hud VL DAM Congestion



