

**NYSRC-ICS**

**IRM Study Timeline & Project Schedule**

3/13/2007

S.T. Jeremko - NYSEG-RGE

NYISO Meetings	2007	Day	NYSRC Meetings	Done	Description of Activities
	1/1/2007	M			NEW YEAR'S DAY
	1/2/2007	T			
ESPGW/TPAS (RNA)	1/3/2007	W	ICS	+	ICS: 1) finalize 2007 IRM Study, 2) Sensitivity Case descriptions, 3) discuss results of NY/NE Tie Benefits Study
	1/4/2007	H	RRS		
	1/5/2007	F	EC call	KEY	EC approved 16.5% Final IRM
	1/6/2007	S			
	1/7/2007	S			
MSWG	1/8/2007	M			
ESPGW/TPAS (RNA)	1/9/2007	T			
BIC	1/10/2007	W			
OC	1/11/2007	H	RCMS		
	1/12/2007	F	EC		
	1/13/2007	S			
	1/14/2007	S			
	1/15/2007	M			MARTIN LUTHER KING'S BIRTHDAY (NYISO Holiday)
MC Liaison, BITF, Load Forecast TF	1/16/2007	T			
MIWG	1/17/2007	W			
ICAPWG, CDAS	1/18/2007	H			
BAWG	1/19/2007	F			
	1/20/2007	S			
	1/21/2007	S			
MIWG	1/22/2007	M			
MC	1/23/2007	T			
SOAS	1/24/2007	W			
BAWG/MIWG, RPWG	1/25/2007	H			
ESPGW/TPAS, RWG	1/26/2007	F			Comments on NYSRC 16.5% IRM Filing due to FERC
	1/27/2007	S			
	1/28/2007	S			
	1/29/2007	M			
SPAS	1/30/2007	T			
PRLWG, MIWG	1/31/2007	W	ICS call	+	ICS: 1) GE-MARS for short outages, 2) ISO-NE study status
ESPGW/TPAS	2/1/2007	H	RRS		
MIWG	2/2/2007	F			
	2/3/2007	S			
	2/4/2007	S			
MIWG	2/5/2007	M			
BPWG	2/6/2007	T			
BIC	2/7/2007	W			
OC	2/8/2007	H	RCMS		
ESPGW/TPAS	2/9/2007	F	EC		
	2/10/2007	S			
	2/11/2007	S			
ICAPWG, SOAS	2/12/2007	M			
BIC Special, MC Liaison, BITF	2/13/2007	T			
IITF, OC	2/14/2007	W			
CDAS	2/15/2007	H			
	2/16/2007	F			
	2/17/2007	S			
	2/18/2007	S			
	2/19/2007	M			PRESIDENT'S DAY
TPAS, BAWG	2/20/2007	T			
MC	2/21/2007	W			
RPWG	2/22/2007	H			
WBR Conference	2/23/2007	F			
	2/24/2007	S			
	2/25/2007	S			
MIWG	2/26/2007	M			GE/NYISO: contract signed to conduct Upstate-Downstate Study
RWG, ICAPWG, OC Special	2/27/2007	T			
SOAS	2/28/2007	W	ICS	+	ICS: discuss Lessons Learned; RA Workshop
MC, ESGPW/TPAS	3/1/2007	H	RRS	+	NYISO: 1) Peak Load Forecast due, 2) begin contacting External Control Areas to secure Non-Disclosure Agreements (NDAs), 3) contact GE for GE-MARS review.
MTF	3/2/2007	F			GE: start GE-MARS benchmark testing
	3/3/2007	S			
	3/4/2007	S			
Bylaws, WBRR	3/5/2007	M		KEY	FERC approves 16.5% IRM for 2007-08 Capability Year
PRLWG	3/6/2007	T			
BIC	3/7/2007	W			
OC	3/8/2007	H	RCMS	KEY	NYSRSC approves 16.5% IRM for 2007-08 Capability Year
	3/9/2007	F	EC		
	3/10/2007	S			
	3/11/2007	S			
ICAPWG	3/12/2007	M			
MC Liaison	3/13/2007	T			
ESPGW/TPAS	3/14/2007	W			
MPASS, CDAS	3/15/2007	H			
MIWG	3/16/2007	F			
	3/17/2007	S			
	3/18/2007	S			
	3/19/2007	M			
MC	3/20/2007	T			
BAWG	3/21/2007	W			
ICAPWG, RPWG	3/22/2007	H			
Joint RTO IPSAC	3/23/2007	F			
	3/24/2007	S			
	3/25/2007	S			
	3/26/2007	M			
SOAS	3/27/2007	T			
MIWG	3/28/2007	W			
	3/29/2007	H			4th Quarterly Joint RAITF Progress Report on NGrid's IRM Complaint due to FERC
	3/30/2007	F			ICS publicly announces upcoming Resource Adequacy Workshop
	3/31/2007	S			
	4/1/2007	S			NYISO begins Summer 2007 Capacity Auction

	4/2/2007	M		NYISO: 1) executes NDAs with External Control Areas, 2) requests confidential MIF data, 3) begin data entry process for new External Control Area information. (One area is done per week to best determine system impacts.)
IITF	4/3/2007	T		
ESPWG/TPAS	4/4/2007	W	ICS	
	4/5/2007	H	RRS	
<b>4/6/2007 F GOOD FRIDAY (EASTER)</b>				
	4/7/2007	S		
	4/8/2007	S		
MC Liaison	4/9/2007	M		
BIC	4/10/2007	T		
OC	4/11/2007	W		
	4/12/2007	H	RCMS	
	4/13/2007	F	EC	
	4/14/2007	S		
	4/15/2007	S		
	4/16/2007	M		GE delivers preliminary Upstate-Downstate (U/D) Study results; reviews follow
BAWG	4/17/2007	T		
MC	4/18/2007	W		
CDAS	4/19/2007	H		
ICAPWG	4/20/2007	F		RAITF schedules meeting to review U/D Study results
	4/21/2007	S		
	4/22/2007	S		
MIWG	4/23/2007	M		
SOAS, SPAS	4/24/2007	T		
BPWG	4/25/2007	W		
RPWG	4/26/2007	H		
ICAPWG	4/27/2007	F		
	4/28/2007	S		
	4/29/2007	S		
	4/30/2007	M	KEY	GE/NYISO: present proposal for model settings / versions
	5/1/2007	T		
ESPWG/TPAS	5/2/2007	W	ICS	NYISO introduces 2007 Gold Book DMNC ratings w/ impact testing
GO Sector	5/3/2007	H	RRS	NYISO submits NYCA Transmission Topology
	5/4/2007	F		NYISO begins correction analysis on combustion turbine temperatures
	5/5/2007	S		
	5/6/2007	S		
MC Liaison	5/7/2007	M		
BIC	5/8/2007	T		
OC	5/9/2007	W		
PRLWG	5/10/2007	H	RCMS	
	5/11/2007	F	EC	
	5/12/2007	S		
	5/13/2007	S		
TO Sector	5/14/2007	M		
EU Sector	5/15/2007	T		ICS: Resource Adequacy Workshop registrations due
PP Sector	5/16/2007	W		
OS Sector, CDAS	5/17/2007	H		
ICAPWG	5/18/2007	F		
	5/19/2007	S		
	5/20/2007	S		
MC	5/21/2007	M		
SOAS	5/22/2007	T		
BAWG	5/23/2007	W		
MIWG, RPWG	5/24/2007	H		
	5/25/2007	F		
	5/26/2007	S		
	5/27/2007	S		
<b>5/28/2007 M MEMORIAL DAY</b>				
	5/29/2007	T	KEY	NYISO: 1) completes benchmark testing of new GE-MARS version / model settings, 2) provides Load Shape Analysis (LSA), 3) with TOs, provides final NYCA Transmission Topology
ESPWG/TPAS	5/30/2007	W	ICS	ICS members asked to provide: 1) forecasts of new units, major rearatings and retirements, 2) Cable Outage rates
	5/31/2007	H	RRS	
	6/1/2007	F		
	6/2/2007	S		
	6/3/2007	S		
MIWG	6/4/2007	M		
OC	6/5/2007	T		
BIC	6/6/2007	W		
	6/7/2007	H	RCMS	ICS: RESOURCE ADEQUACY WORKSHOP (tentative)
	6/8/2007	F	EC	
	6/9/2007	S		
	6/10/2007	S		
NYISO Board/MC	6/11/2007	M		
MC	6/12/2007	T		
	6/13/2007	W		
CDAS	6/14/2007	H		
	6/15/2007	F		
	6/16/2007	S		
	6/17/2007	S		
	6/18/2007	M		
SOAS	6/19/2007	T		
BAWG	6/20/2007	W		
RPWG	6/21/2007	H		
ICAPWG	6/22/2007	F		
	6/23/2007	S		
	6/24/2007	S		
	6/25/2007	M		
BPWG	6/26/2007	T		
	6/27/2007	W	ICS	ICS develops 2008 IRM Study Assumptions Matrix
ESPWG/TPAS	6/28/2007	H	RRS	
MIWG	6/29/2007	F	KEY	5th Quarterly Joint RAITF Progress Report on NGrid's IRM Complaint due to FERC
	6/30/2007	S		
	7/1/2007	S		
	7/2/2007	M		
	7/3/2007	T		
<b>7/4/2007 W INDEPENDENCE DAY</b>				
	7/5/2007	H		
	7/6/2007	F		
	7/7/2007	S		
	7/8/2007	S		

	7/9/2007	M		ICS completes combustion turbine correction analysis
MC Liaison	7/10/2007	T		ICS integrates 2008 Assumptions into model / tests results
BIC	7/11/2007	W		ICS performs maintenance schedule analysis
OC	7/12/2007	H	RCMS	
	7/13/2007	F	EC	
	7/14/2007	S		
	7/15/2007	S		
ICAPWG	7/16/2007	M		
	7/17/2007	T		
MIWG	7/18/2007	W		
CDAS, BAWG	7/19/2007	H		
	7/20/2007	F		
	7/21/2007	S		
	7/22/2007	S		
	7/23/2007	M		
SOAS	7/24/2007	T		
MC	7/25/2007	W		
RPWG	7/26/2007	H		
PRLWG	7/27/2007	F		
	7/28/2007	S		
	7/29/2007	S		
	7/30/2007	M		
SPAS	7/31/2007	T		
<hr/>				
ESPWG/TPAS	8/1/2007	W	ICS	ICS finalizes 2008 IRM Study Assumptions Matrix, submits for EC approval
	8/2/2007	H	RRS	
	8/3/2007	F		
	8/4/2007	S		
	8/5/2007	S		
	8/6/2007	M		ICS incorporates new EOP structure w/ EDRP and SCR forecasts / impact testing
	8/7/2007	T		ICS tests / integrates additional 2008 Assumption changes
BIC	8/8/2007	W		
OC	8/9/2007	H	RCMS	
	8/10/2007	F	EC	EC reviews / approves 2008 IRM Study Assumptions Matrix
	8/11/2007	S		
	8/12/2007	S		
	8/13/2007	M		
MC Liaison	8/14/2007	T		
	8/15/2007	W		
CDAS	8/16/2007	H		
	8/17/2007	F		
	8/18/2007	S		
	8/19/2007	S		
BPWG	8/20/2007	M		
SOAS	8/21/2007	T		
BAWG	8/22/2007	W		
RPWG	8/23/2007	H		
ICAPWG	8/24/2007	F		
	8/25/2007	S		
	8/26/2007	S		
MIWG	8/27/2007	M		
	8/28/2007	T		
MC	8/29/2007	W		
TPAS	8/30/2007	H		
	8/31/2007	F		
	9/1/2007	S		
	9/2/2007	S		
	9/3/2007	M		LABOR DAY
	9/4/2007	T		
BIC	9/5/2007	W	ICS	ICS: 1) reviews preliminary IRM Basecase; 2) distills list of Sensitivity Cases for EC consideration
OC	9/6/2007	H	RRS	
ICAPWG	9/7/2007	F		
	9/8/2007	S		
	9/9/2007	S		
	9/10/2007	M		
	9/11/2007	T		
	9/12/2007	W		
	9/13/2007	H	RCMS	
	9/14/2007	F	EC	KEY EC: 1) reviews the preliminary IRM Basecase results, 2) approves 2008 IRM Study Assumptions Matrix
	9/15/2007	S		
	9/16/2007	S		
	9/17/2007	M		NYISO completes and delivers Peak Load Forecast
MC Liaison, SOAS	9/18/2007	T		
CDAS, BAWG	9/19/2007	W		
MC	9/20/2007	H		
MIWG	9/21/2007	F		
	9/22/2007	S		
	9/23/2007	S		
	9/24/2007	M		
	9/25/2007	T		
	9/26/2007	W		
PRLWG, RPWG	9/27/2007	H		5th Quarterly Joint RAITF Progress Report on NGrid's IRM Complaint due to FERC
	9/28/2007	F		
	9/29/2007	S		
	9/30/2007	S		
	10/1/2007	M		NYISO develops the Unified IRM-LCR Curves incorporating all assumptions; the Basecase LCRs are established
BPWG	10/2/2007	T		
SPAS	10/3/2007	W	ICS	ICS identifies final list of sensitivity studies
ESPWG/TPAS	10/4/2007	H	RRS	
	10/5/2007	F		
	10/6/2007	S		
	10/7/2007	S		
	10/8/2007	M		COLUMBUS DAY (NYISO, others)
	10/9/2007	T		
BIC	10/10/2007	W		
OC	10/11/2007	H	RCMS	
	10/12/2007	F	EC	
	10/13/2007	S		
	10/14/2007	S		
BPWG	10/15/2007	M	KEY	ICS completes final Basecase IRM
MC Liaison, ICAPWG	10/16/2007	T		

MIWG	10/17/2007	W		
CDAS	10/18/2007	H		
	10/19/2007	F		
	10/20/2007	S		
	10/21/2007	S		
BAWG, SOAS	10/22/2007	M		
MC	10/23/2007	T		
RPWG	10/24/2007	W		
	10/25/2007	H		
	10/26/2007	F		
	10/27/2007	S		
	10/28/2007	S		
SPAS	10/29/2007	M		
	10/30/2007	T		
	10/31/2007	W	ICS	KEY
ESPPWG/TPAS	11/1/2007	H	RRS	
	11/2/2007	F		
	11/3/2007	S		
	11/4/2007	S		
	11/5/2007	M		
PRLWG	11/6/2007	T		
BIC	11/7/2007	W		
OC	11/8/2007	H	RCMS	
	11/9/2007	F	EC	
	11/10/2007	S		
	11/11/2007	S		
	11/12/2007	M		
MC Liaison	11/13/2007	T		
MC, RPWG	11/14/2007	W		
CDAS	11/15/2007	H		
ICAPWG	11/16/2007	F		
	11/17/2007	S		
	11/18/2007	S		
	11/19/2007	M		
	11/20/2007	T		
BAWG	11/21/2007	W		
	11/22/2007	H		
	11/23/2007	F		
	11/24/2007	S		
	11/25/2007	S		
MIWG	11/26/2007	M		
SOAS	11/27/2007	T		
	11/28/2007	W		
ESPPWG/TPAS	11/29/2007	H		
	11/30/2007	F		
	12/1/2007	S		
	12/2/2007	S		
	12/3/2007	M		
	12/4/2007	T		
BIC	12/5/2007	W	ICS	
OC	12/6/2007	H	RRS	
	12/7/2007	F		
	12/8/2007	S		
	12/9/2007	S		
ICAPWG	12/10/2007	M		
MC Liaison	12/11/2007	T		
RPWG	12/12/2007	W		
CDAS	12/13/2007	H	RCMS	
MWG	12/14/2007	F	EC	KEY
	12/15/2007	S		
	12/16/2007	S		
	12/17/2007	M		
	12/18/2007	T		
	12/19/2007	W		
	12/20/2007	H		
	12/21/2007	F		
	12/22/2007	S		
	12/23/2007	S		
	12/24/2007	M		
	12/25/2007	T		
	12/26/2007	W		
	12/27/2007	H		
	12/28/2007	F		
	12/29/2007	S		
	12/30/2007	S		
	12/31/2007	M		
	<b>2008</b>			
	1/1/2008	T		
	1/2/2008	W		
	1/3/2008	H		
	1/4/2008	F		
	1/5/2008	S		
	1/6/2008	S		
	1/7/2008	M		
	1/8/2008	T		
	1/9/2008	W		

**KEY** = Critical Dates  
 = NYISO activities  
 = NYSRC-EC activities  
 = NYSRC-ICS activities  
 = GE activities  
 = Regulatory activities  
 = Holidays